## Pioneer CTC

## **Current from Total Cost Worksheet March 5, 2012**

## **Project Budget Summary**

	Cofunded	LFI	Total	
				Budget including non-construction costs - LFI
Current Budget	\$ 28,267,181.62	\$5,601,246.98	\$33,868,428.60	only includes original LFI items.
Expenses to Date	\$ 24,133,912.05	\$5,892,121.38	\$30,026,033.43	Through February Pay Apps
Balance	\$ 4,133,269.57	-\$290,874.40	\$3,842,395.17	Current Budget minus Expenses to Date

## State/Local/LFI Breakdown of remaining.

LFI 10.62%	\$371,700.00	Will not include any scope LFI additions
Local	\$782,075.00	
State	\$2,346,225.00	
Current estimate of remaining expenses	\$3,500,000.00	

Change Orders Processed to date	\$ 920,891.48	\$222,918.69	\$1,143,810.17	Executed only.
Contingency Balance @2/29		_	\$180,545.77	

Escrow Accounts	
Adena	35,018.06
Crawford Mechanical	22,964.02
Gutridge Plumbing	4,041.06
Jeffrey Carr	8,182.63
J F Bernard	5,189.65
J & F Construction	160,022.26
S A Comunale	7,899.53
Southeast Security Corp	27,894.06
Tom Sexton & Associates, Inc	276.15
Vaughn Industries LLC	148,683.64
	420,171.06